


PERIODIC TESTS OF ELECTRIC ELEVATORS

T 36592

 EIS / Elevator Inspection Service Phone 630.323.6541 • Fax 630.323.7149	Date <u>11/21/2022</u>
	V-T-C <u>WHEATON</u>
	State of IL Reg. I.D.# <u>T006916</u>
	Date of Last 5 Year Test <u>11/25/19</u>
Bldg. Name: <u>WHEATON PROPERTY</u>	P.O.# <u>4540463281</u>
Address: <u>120 E. LIBERTY</u>	Bldg. I.D. <u>#1 PASS</u>
Bldg. Phone:	<input checked="" type="checkbox"/> Pass <input type="checkbox"/> Freight / Service - Make: <u>KONE</u>
Owner / Manager Name	Speed: <u>150</u> Capacity: <u>3500</u>

Category 1 Test Requirement 8.6.4.19	ASME Section	Pass	Fail	N/A
Oil Buffers	8.6.4.19.1			✓
Safeties	8.6.4.19.2	✓		
Governors	8.6.4.19.3	✓		
Slack-Rope Devices on Winding Drum Mach.	8.6.4.19.4			✓
Normal & Final Terminal Stopping Devices	8.6.4.19.5	✓		
Firefighters' Emergency Operation	8.6.4.19.6	✓		
Standby or Emergency Power Operation	8.6.4.19.7	✓		
Power Operation of Door System	8.6.4.19.8	✓		
Broken Rope, Tape, or Chain Switch	8.6.4.19.9			✓
E/E/PES Electrical Protective Devices	8.6.4.19.10	✓		

Category 5 Test Requirement 8.6.4.20	ASME Section	Pass	Fail	N/A
Car & Counterweight Safeties	8.6.4.20.1			
Governors	8.6.4.20.2			
Oil Buffers	8.6.4.20.3			
Braking System	8.6.4.20.4			
Emergency and Standby Power Operation	8.6.4.20.5			
Emergency Terminal Stopping & Speed Limiting Devices	8.6.4.20.6			
Power Opening of Doors	8.6.4.20.7			
Leveling Zone & Leveling Speed	8.6.4.20.8			
Inner Landing Zone	8.6.4.20.9			
Emergency Stopping Distance	8.6.4.20.10			

GOVERNOR & SAFETY TEST (Rule 1002.3A)							
Gov. Trip Spd	Prev.	Present	<u>240</u>	fpm	Gov. Pull Thru	<u>150</u>	
O.S. Trip Spd	Prev.	Present	<u>210</u>	fpm	Gov. Pull Out		
Weight Test	No Load	<input checked="" type="checkbox"/>	Full Load		Capacity	<u>3500</u>	Length of Slide- Left <input type="checkbox"/> Right <input checked="" type="checkbox"/>
Was Load & Speed Test Satisfactory?		Yes	<input checked="" type="checkbox"/>	No	Brake at 125%	Yes	<input checked="" type="checkbox"/> No <input type="checkbox"/>
Safety Type	Instant.		Flex Guide	<input checked="" type="checkbox"/>	Other		
					Was Governor Sealed	Yes	<input checked="" type="checkbox"/> No <input type="checkbox"/>
					Was Governor Tagged	Yes	<input checked="" type="checkbox"/> No <input type="checkbox"/>

OIL BUFFER TEST (Rule 100.2A) Annual			
Load & Speed Test Satisfactory?	Yes	<input checked="" type="checkbox"/>	No <input type="checkbox"/>
Oil Level & Return Test Satisfactory?	Yes	<input checked="" type="checkbox"/>	No <input type="checkbox"/>


F.A.I.D. (Fire Alarm Initiating Device) Operation	ASME Section	Pass	Fail	N/A
# of Landings	2.27.3.2.1.(a)			
Machine Room	2.27.3.2.1.(b)			
Hoistway	2.27.3.2.1.(c)			
Pit	2.27.3.2.1.(c)			

Comments:

Signature of Inspector <u>[Signature]</u> <u>C-6679</u> QEI # <u>1L06320</u> Inspector's State of Illinois License # _____	Signature of Person Conducting Test & State License # <u>BILL 1L02974</u> Employed by (Company Name) <u>KONE</u>
--	---

PERIODIC TESTS OF ELECTRIC ELEVATORS

T 36591

 EIS / Elevator Inspection Service Phone 630.323.6541 • Fax 630.323.7149	Date <u>11/21/2022</u>
	V-T-C <u>WHEATON</u>
	State of IL Reg. I.D.# <u>T006915</u>
	Date of Last 5 Year Test <u>11/25/19</u>
Bldg. Name: <u>WHEATON PROPERTY</u>	P.O.# <u>4540463281</u>
Address: <u>120 E. LIBERTY</u>	Bldg. I.D. <u>#2 PASS</u>
Bldg. Phone:	<input checked="" type="checkbox"/> Freight / Service - Make: <u>KONE</u>
Owner / Manager Name	Speed: <u>150</u> Capacity: <u>3500</u>

Category 1 Test Requirement 8.6.4.19	ASME Section	Pass	Fail	N/A
Oil Buffers	8.6.4.19.1			✓
Safeties	8.6.4.19.2	✓		
Governors	8.6.4.19.3	✓		
Slack-Rope Devices on Winding Drum Mach.	8.6.4.19.4			✓
Normal & Final Terminal Stopping Devices	8.6.4.19.5	✓		
Firefighters' Emergency Operation	8.6.4.19.6	✓		
Standby or Emergency Power Operation	8.6.4.19.7	✓		
Power Operation of Door System	8.6.4.19.8	✓		
Broken Rope, Tape, or Chain Switch	8.6.4.19.9			✓
E/E/PES Electrical Protective Devices	8.6.4.19.10	✓		


Category 5 Test Requirement 8.6.4.20	ASME Section	Pass	Fail	N/A
Car & Counterweight Safeties	8.6.4.20.1			/
Governors	8.6.4.20.2			
Oil Buffers	8.6.4.20.3			
Braking System	8.6.4.20.4			
Emergency and Standby Power Operation	8.6.4.20.5			
Emergency Terminal Stopping & Speed Limiting Devices	8.6.4.20.6			
Power Opening of Doors	8.6.4.20.7			
Leveling Zone & Leveling Speed	8.6.4.20.8			
Inner Landing Zone	8.6.4.20.9			
Emergency Stopping Distance	8.6.4.20.10			

GOVERNOR & SAFETY TEST (Rule 1002.3A)							
Gov. Trip Spd	Prev.	Present	<u>240</u>	fpm	Gov. Pull Thru	<u>150</u>	
O.S. Trip Spd	Prev.	Present	<u>210</u>	fpm	Gov. Pull Out		
Weight Test	No Load	✓	Full Load		Capacity	<u>3500</u>	Length of Slide— Left — Right
Was Load & Speed Test Satisfactory?		Yes	— No		Brake at 125%		Yes — No
Safety Type	Instant.		Flex Guide		Was Governor Sealed		Yes ✓ No
					Was Governor Tagged		Yes ✓ No

OIL BUFFER TEST (Rule 100.2A) Annual			
Load & Speed Test Satisfactory?	Yes	— No	
Oil Level & Return Test Satisfactory?	Yes	— No	


F.A.I.D. (Fire Alarm Initiating Device) Operation	ASME Section	Pass	Fail	N/A
# of Landings	2.27.3.2.1.(a)			/
Machine Room	2.27.3.2.1.(b)			
Hoistway	2.27.3.2.1.(c)			
Pit	2.27.3.2.1.(c)			

Comments:

Signature of Inspector  <u>1206320</u>	QEI # <u>C-6679</u>	Signature of Person Conducting Test & State License # <u>BILL 1L02974</u>
Inspector's State of Illinois License #		Employed by (Company Name) <u>KONE</u>

PERIODIC TESTS OF ELECTRIC ELEVATORS

T 36590

 EIS / Elevator Inspection Service Phone 630.323.6541 • Fax 630.323.7149	Date <u>11/21/2022</u>
	V-T-C <u>WHEATON</u>
	State of IL Reg. I.D.# <u>7006917</u>
Bldg. Name: <u>WHEATON PROPERTY</u>	Date of Last 5 Year Test <u>11/25/19</u>
Address: <u>170 E. LIBERTY</u>	P.O.# <u>4540463281</u>
Bldg. Phone:	Bldg. I.D. <u>#3 PASS</u>
Owner / Manager Name	<input checked="" type="checkbox"/> Pass Freight / Service - Make: <u>KONE</u>
	Speed: <u>150</u> Capacity: <u>3500</u>

Category 1 Test Requirement 8.6.4.19	ASME Section	Pass	Fail	N/A
Oil Buffers	8.6.4.19.1			✓
Safeties	8.6.4.19.2	✓		
Governors	8.6.4.19.3	✓		
Slack-Rope Devices on Winding Drum Mach.	8.6.4.19.4			✓
Normal & Final Terminal Stopping Devices	8.6.4.19.5	✓		
Firefighters' Emergency Operation	8.6.4.19.6	✓		
Standby or Emergency Power Operation	8.6.4.19.7	✓		
Power Operation of Door System	8.6.4.19.8	✓		
Broken Rope, Tape, or Chain Switch	8.6.4.19.9			✓
E/E/PES Electrical Protective Devices	8.6.4.19.10	✓		

Category 5 Test Requirement 8.6.4.20	ASME Section	Pass	Fail	N/A
Car & Counterweight Safeties	8.6.4.20.1			
Governors	8.6.4.20.2			
Oil Buffers	8.6.4.20.3			
Braking System	8.6.4.20.4			
Emergency and Standby Power Operation	8.6.4.20.5			
Emergency Terminal Stopping & Speed Limiting Devices	8.6.4.20.6			
Power Opening of Doors	8.6.4.20.7			
Leveling Zone & Leveling Speed	8.6.4.20.8			
Inner Landing Zone	8.6.4.20.9			
Emergency Stopping Distance	8.6.4.20.10			

GOVERNOR & SAFETY TEST (Rule 1002.3A)										
Gov. Trip Spd	Prev.	Present	<u>240</u>	fpm	Gov. Pull Thru	<u>150</u>				
O.S. Trip Spd	Prev.	Present	<u>210</u>	fpm	Gov. Pull Out					
Weight Test	No Load	✓	Full Load		Capacity	<u>3500</u>	Length of Slide-	Left	Right	
Was Load & Speed Test Satisfactory?	Yes	—	No		Brake at 125%	Yes	—	No		
Safety Type	Instant.		Flex Guide		Was Governor Sealed	Yes	✓	No		
			Other		Was Governor Tagged	Yes	✓	No		

OIL BUFFER TEST (Rule 100.2A) Annual			
Load & Speed Test Satisfactory?	Yes	—	No
Oil Level & Return Test Satisfactory?	Yes	—	No

F.A.I.D. (Fire Alarm Initiating Device) Operation	ASME Section	Pass	Fail	N/A
# of Landings	2.27.3.2.1.(a)			
Total Hours Testing	Machine Room	2.27.3.2.1.(b)		
	Hoistway	2.27.3.2.1.(c)		
	Pit	2.27.3.2.1.(c)		

Comments:

Signature of Inspector <u>[Signature]</u> # <u>C-6679</u> QEI # <u>1606320</u> Inspector's State of Illinois License #	Signature of Person Conducting Test & State License # <u>BILL 1602974</u> Employed by (Company Name) <u>KONE</u>
--	---