

DETECTION

SYSTEMS & SERVICE INC.

CERTIFICATION / INSPECTION REPORT

emailed 10/10/24

SUBSCRIBER

Name Salt Creek Campus 901

Address 901 Elm St

C-S-Z Hinsdale, IL

Phone

ALARM COMPANY

DETECTION SYSTEMS & SERVICE, INC.

17W725 Butterfield, Suite D

Oakbrook Terrace, IL 60181

Phone: (630) 705-9585

FIRE ALARM CONTROL PANEL

Manufacturer/model: Gamewell 7100-1D

Number of Zones:

Does panel indicate normal condition: Y ☒ N ☐

Does the silence switch operate: Y ☒ N ☐

Are all indicating lights in working order: Y ☒ N ☐

Are the batteries Properly charged: Y ☒ N ☐

Does trouble light operate: Y ☒ N ☐

Batteries: Qty: 2 Volt: 12 AH: 12

FIRE DETECTION INITIATION AND ANNUNCIATION DEVICES

Device	Qty	Tested	Cleaned	Pass	Fail	Device	Qty	Tested	Cleaned	Pass	Fail
Remote Annun.	1	1		1		Smoke Det. (Photo)	60	60		60	
Audio/Visual	45	45		45		Smoke Det. (Ion)					
Visuals only	33	33		33		Smoke Det. (Duct)	1	1		1	
Bells						Thermal Det. (ROR)					
Waterflow (Paddle)	4	4		4		Thermal Det. (FT)					
Waterflow (Pressure)						Manual Pull Station	9	9		9	
Valve Tamp. (OS&Y)	6	6		6							
Valve Tamp. (PIV)											
NAC Power Expander	4	4		4							

SPRINKLER SYSTEM SUPERVISORY DEVICES

Main Drain Test	Static Pressure 70			psi	Residual Pressure (flowing) 65			psi
Waterflow	Riser #1	Riser #2	Riser #3		Riser #4	Riser #5	Riser #6	
	2nd fl	1st fl	Bsmt		Main			
Delay (secs)	40 sec	42 sec	48sec		41 sec			

REMOTE MONITORING

Monitoring Station Type: Central

Transmitter Type: Radio

Monitoring Performed by: Ducom

Connection Date:

Phone / Channel numbers used in transmission:

Did Fire Alarm panel transmit properly for: Alarm: yes

Trouble: yes

Alarm Trouble Over Ride: yes

NOTES/COMMENTS

Inspector name:

Inspection:

Pass: ☒

Fail: ☐

DEVIATIONS FROM NFPA72

INSPECTION

Inspection performed by: Manuel Godinez

Date: 10-8-2024